COMPLETION REPORT

1	Name of the work	Construction of RCC Drain and Improvements to cross roads 1st,2nd 3rd 4th 5th and culverts at Grape garden T. Dasarahalli ward no. 15
2	Sanctioned Estimate No. & Date	EE/DD/AS/669/17-18 dtd 26.12.2017 CE/02/TS/395/17-18 dtd 27.12.2017
3	Head of Account which is chargeable	P-code 3329
4	Instrument Order NO. & Date	BBMP/EE/DD/WO/184/2017-18 dated – 10/01/2018
5	Name Of Contractor	Technical Manger (West), Karnataka Rural Infrastructure Development Limited, Project Implementation unit, No. 280, 59th Cross, 17th 'C' Main road, 3rd 'Y' Block, Rajajinagar, Bangalore-560 010.
6 a	Time Stipulated for Completion of work	4 years
b	Delay in Exculpation of Work	N/A
7	Measurement recorded in	MB NO - 640 Page NO 63911 to 63918/2
8	Check Measurement of the Asst	Archana Siddaram Jadhav
9	Name of the office/official in charge of the work	— do —
10	a) Asst. Eng/junior Eng ✓	Archana Siddaram Jadhav
	b) Asst. Exe Engineer	Shivakumar adagur

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
50 lakhs.	Rs 49,94,984=00	—	Rs-5016=00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER. 26/02/18

ASSIATANT EXECUTIVE ENGINEER